CITY OF JUNCTION CITY, KANSAS Estimate for Payment

Date:		September 28, 2011	_			Page:		1	
Estimate No.:		1 - Final	From:	<u>09/01/11</u> To:		09/28/11	Project No.:	A11S5526	
Location	:	Junction City, Kansas							
		J & K Contracting, LC							
Improver	ment:	Storm Sewer Improvements to Serve A Replat of Lot 1, Blk 1, A Replat of Tom Neal Industrial Park JCKS							
No.		ltem	Bid Schedule Quantity	Unit	Unit Price	Contract Price	Units Completed	Value of Work Completed	
1.		ng and Grubbing	1 0404	L.S.	\$5,650.00	\$5,650.00 \$14,834.40	1 6181.0	\$5,650.00 \$14,834.40	
2.	Excavation		6181	C.Y.	\$2.40 \$2.40		2116	\$5,078.40	
3.	Embankment		2116	L.S.	\$9,500.00		1	\$9,500.00	
4.	Erosion Control		 	L.S.	\$3,000.00		1	\$3,000.00	
5. 6.	Seeding Rip Rap (grouted)		72	Ton	\$45.00		72	\$3,240.00	
7.		on Box	1	Ea.	\$15,775.00		1	\$15,775.00	
8.		CP Storm Sewer Pipe	304	L.F.	\$127.00		304	\$38,608.00	
9.		nd Section	1	L.S.	\$1,450.00	\$1,450.00	1	\$1,450.00	
						\$0.00		\$0.00	
					Unused an	d Accepted Ma	iterial on Hand	\$0.00	
Amount of Contract: \$97,135.80				Value of Work Done & Materials on Hand: \$97,135.80					
Contract Time: 30		30	Percent to be Retained 0%: \$0.00						
Time Expired:		30	Other Deductions:						
Time Remain'g		:0	_		Previous Payments: \$0.00				
100% Complete as of this Estimate						TOTAL	DEDUCTIONS:	\$0.00	
	Amount Due Contractor this Estimate: \$97,135.80								
Approved:					Accepted by Contractor:				
								Bara	
By: Kaw Valley Engineering, Inc.					By: <u>Allernor</u> / locke				
Date: 9/28/11				_	Date:	9/-	28/11		
By:					Date:				
	City N	Manager							
	Date	Estimate Approved by City	y Commission				-		

00460 AFFIDAVIT

The following is to be executed by the Contractor after the completion of all work and prior to final payment for work described in the accompanying contract: State of Kansas): ss County of Creary) I, Shannon Locke, of lawful age, being first duly sworn on oath, deposes and states that he is managing Member of Jak Contracting LC.,

Contractor, which company did on the 5th day August of, 2011, enter into written contract with City of Junction City, Kansas Owner, for the performance of the following work: Storm Sewer Improvements to Serve A Replat of Lot 1, Block 1, A Replat of Tom Neal Industrial Park Junction City, Kansas Affiant further states that all work to be performed by the above named Contractor under said contract has been fully paid. Affiant further states that he makes this affidavit for the purpose of enabling the Owner to make final payment to TVK Contracting L.C. under the terms of said contract. The Contracting L.C.

Contractor

By Manfield Position

PO Box 306, Junction Lity, Ks. 6644/
Address Subscribed and sworn before me this 30 day of Sept. ,301/.

Notary Public NANCYALI

END OF SECTION 00460